COMPLETION REPORT

1.	Name of Work	:	CONSTRUCTION OF INDIVIDUAL HOUSES FOR SCT / ST BENEFICIARIES AT GEDDALAHALLI BLOCK - IN WARD NO. 18
2.	Sanctioned Estimate No. & Dt	:	
3.	Head of Account which is Chargeable	:	P-1878.
4.	Work Order No. & Dt	:	EE(HBC) No. 407/11-12
5.	Name of Contractor	:	SRI BALAJI ENTERPRISES
6a.	Time stipulated for completion of work	:	
b.	Date of Starting	:	
c.	Date of Completion	:	30-12-2016
d.	Delay in execution of work	:	--
7.	Measurement recorded in	:	M.B. No. 053 Page No. 543 to 544
8.	Check measurement of the Asst. Asst. Exe. Eng. / Exe. Eng	:	M.B. No..... Page No.....
9.	Name of the Office / Official incharge of the work	:	
10.	a) Asst. Engineer	:	Sri. Shankar Bharathi
	b) Asst. Exe. Engineer	:	Sri Balaram

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
9.00	~~9.48~~ 9.27	0.27	

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
BBMP Hebbal Sub Division
Bangalore Main Area,
BANGALORE - 560 006.

ACCOUNTS SUPTD. (HBC)

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಹೆಬ್ಬಾಳ ವಿಭಾಗ,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು-